

FILE

Public Utilities
Commission of Ohio

Memo

To: Docketing Division
From: George Martin, Grade Crossing Planner
Re: PUCO Case No. 00-2115-RR-FED

Date: November 19, 2001

RECEIVED-DOCKETING DIV
01 NOV 19 PM 3:22
PUCO

By its Entry dated November 21, 2000, the Commission ordered CSX Transportation Inc. to construct active warning devices at 2 grade crossings in the City of Strongsville, Cuyahoga County. CSX was ordered to complete these projects no later than November 21, 2001.

By e-mail on November 19, 2001, Paul Carine, Principal Engineer for Public Improvements, respectfully requests an extension of the completion by 30 days for the crossing at Foltz Industrial Parkway, 141-921X. Mr Carine offers that the project is experiencing difficulty obtaining proper commercial power, and that a meeting with the power company to finalize various issues with hooking up the power will be held tomorrow, the 20th of November. In the interim, CSX is working with ORDC in an attempt to place stop signs at the crossing.

Staff recommends the project be extended by 30 days due to the commercial power problem, and CSX's effort to provide alternative safety measures at the crossing.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business
Technician get Date Processed 11-19-01

Docketing Division

July 30, 2001

Page Two

Parties of record will be:

CSX Transportation Inc

Mr Paul Carine, Design and Construction

4901 Belfort Rd, Suite 130

Jacksonville, Fl 32256

Ohio Rail Development Commssion

50 West Broad St, Suite 1510

Columbus, Oh 43214

Office of The Mayor

18688 Royalton Rd

Strongsville, Oh 44136

Martin, George

From: Carine, Paul [Paul_Carine@csx.com]
Sent: Monday, November 19, 2001 2:52 PM
To: 'Susan Kirkland'
Cc: 'Martin, George'
Subject: FW: Prospect and Foltz Industrial, Strongsville, Ohio

Susan,
While we are waiting for the Power company to finish their work, we would like to get in touch with the local road commission regarding interim safety measures, specifically the installation of "STOP" signs. Would you have any information, such as a contact with Cuyahoga county?

Any help would be greatly appreciated.

Paul Carine

Principal Engineer-Public Projects
Phone:(904) 245-1045
FAX: (904) 245-1030

-----Original Message-----

From: Carine, Paul
Sent: Monday, November 19, 2001 2:38 PM
To: 'Martin, George'
Cc: Wagoner, Eric
Subject: FW: Prospect and Foltz Industrial, Strongsville, Ohio

George,
It appears, from Eric's trailing e-mail, that we will make Prospect.

Right now, we are depending on the Power Company's performance. CSXT, at this time, respectfully requests a 30-day extension to the current Order deadline of November 21, 2001.

Paul Carine

Principal Engineer-Public Projects
Phone:(904) 245-1045
FAX: (904) 245-1030

-----Original Message-----

From: Wagoner, Eric
Sent: Monday, November 19, 2001 2:21 PM
To: Carine, Paul
Subject: RE: Prospect and Foltz Industrial, Strongsville, Ohio

To: Paul Carrine
From : Eric Wagoner

Prospect Street
Per conversattion with the field on 11/19/2001
The project at Prospect Street and Westwood Ave are having operational

checks being performed today 11/19/2001.
Final inservice to be in place on 11/20/2001.

Foltz Industrial
Per conversattion with the field on 11/19/2001
The project is still experiencing difficulty obtaining proper commercial power service.
the field hopes to meet with the power company as soon as tommorrow 11/20/2001 to finalize various issues associated with bring the power across a roadway and shrrt piece of propert to CSX property.

A final date to place this project inservice is not available at this time.
I will be monitoring the progress and will let you know a planned date for cut-in as soon as possible.

-----Original Message-----

From: Carine, Paul
Sent: November 16, 2001 4:13 PM
To: Wagoner, Eric
Subject: FW: Prospect and Foltz Industrial, Strongsville, Ohio

Eric,
Let me and George know what the status is.

Paul Carine

Principal Engineer-Public Projects
Phone:(904) 245-1045
FAX: (904) 245-1030

-----Original Message-----

From: Martin, George [mailto:George.Martin@puc.state.oh.us]
Sent: Friday, November 16, 2001 4:10 PM
To: Carine, Paul
Subject: RE: Prospect and Foltz Industrial, Strongsville, Ohio

Paul,

I've just been informed by our Legal staff that if an extension is requested for these crossings, we will need to know what alternative safety measures CSX will take until the crossings go into service.

George martin