## Case No. 13-1355-EL-REN Staff Interrogatories – Initial Set

**Question 1:** In Section A of the application, the facility street address is listed as "see lat/long". Please provide the correct facility street address for our records.

**Answer 1**: The location of the facility is on an unaddressed portion of land given to us by the Village of Oak Harbor, so we cannot provide a physical address. We can provide easement information if necessary. The closest address to the array is in the next parcel over to the East of...

11709 Christiansen Road, Oak Harbor, OH 43449

**Question 2**: In Section G.2 of the application, you state that "the output of the facility will be monitored by two meters. The first meter would be based on the inverters. And the second meter would be a revenue grade meter." For facilities that produce over 6kw we require proof of a utility grade meter. If this is not proven we cannot certify the facility. Please describe the utility grade system below.

**Answer 2:** In section N we provide the serial number and specifications of the utility (revenue) grade meter. Here is also the report from it. Electro Industries / GaugeTech 1800 Shames Drive, Westbury, NY 11590-1730 USA Tel: 516-334-0870 \* Fax: 516-334-3924 Web Site: www.electroind.com Calibration and Final Test Report Model Shark 100T Start Source FLUKE Software Ver 2.6.0 End 10:41:20 Model 5080A Config File Version Duration 1:16:10 Serial No. 1614101 Performed By ella 0125645831 RD-20-232 V-Switch 3 Serial Number Reference 4/11/2013 Date Serial No. 206612 Class 10 Cal FW Frequency 60 Hz Run FW Shark100T-60-10-V3-D2-INP10 Part Number Final Test Checks Leds Passed 0.000V V000.0 V0000.0 0.000A 0.000A 0.000A Buttons Passed 69 V -0.007 0.002 -0.001 0.250 A 0.007 -0.009 -0.05 IrDA test Passed 0.500 A -0.004 120 V -0.003 -0.004 -0.004 0.008 0.01 KYZ pulse test Passed 230 V -0.002 0.003 -0.002 1.000 A 0.002 0.006 Wh pulse test Passed -0.003 -0.002 480 V -0.005 5.000 A 0.002 0.001 Network test Passed Transducer Test Passed Value at 120 V 230 V 480 V -0.005 Passed FINAL QA INSPECTION 0.250A -0.048 Paperwork 0.500A -0.031 1.000A -0.036 Physical 5.000A -0.056 -0.057-0.091 -0.072 Power up Watts 69V 230V LED Test 120V Value at 0 Deg. | -60 Deg. -60 Deg. 0 Deg. | -60 Deg. 0 Deg. | -60 Deg. 0.250A RS-485 0.500A 0.001 0.023 1.000A IRDA 0.001 5.000A -0.017 -0.0040.009 -0.061 -0.064 Spike V-I Check Passed VA Check Passed W 0deg Check Passed W -60deg Check Passed -0.002 Mean -0.056 Mean -0.016 Mean -0.013 Mean Median -0.001 Median -0.056 Median -0.006 Median -0.011 -0.091 Worst Error -0.061 Worst Error Worst Error -0.05 Worst Error -0.064Records in Band 95.833 Records in Band 100 Records in Band 100 Records in Band 100 +/-0.2

## **Passed**

\*0125645831\*

**Question 3:** In sections G.3 of the application you inserted a photo of two rows of solar panels. The system is stated to have a total of 2,464 panels however. Please submit a photo of the entire facility (at least the majority of the solar panels) for our records.

Answer 3: Here are the remaining photos taken of the site. All taken on 6/6/2013



**Question 4:** In section I.1 the nameplate capacity is listed as 0.45 MW. But in section G.4b you state the facility has 484 (230W) panels and 1980 (255w) panels. Since  $484 \times 230W = 111,320W$  and  $1980 \times 255W = 504,900W$ , which combined equals 616,200W or 0.6162MW. Is the nameplate capacity 0.6162MW?

**Answer 4:** The facility nameplate is .6162MW. I think the confusion here is that we used multiple panel types, and under the generating units section, we use the inverter as the generating unit because there are no provisions to input two different variables of generating units. So to clarify, the overall nameplate of the facility is .6162MW DC (given the multiple types of panels used), but the generating capacity of the project is only the maximum output of the inverters which matches the .45MW nameplate.

**Question 5**: In section M you state that the facility is a Municipal System. What city owns the system? If a city does not own the system, Section M must be adjusted to one of the other options for "type of generating facility".

**Answer 5**: Solar Advocate Development owns the system but it is connecting via the municipal electric system of the Village of Oak Harbor via their permission. No interconnection was needed.


Distributed Generation, interconnected without net metering. Identify the Utility: Village of Oak Harbor, Ohio

**Question 6**: In Section N the photo that you attached is not of the meter itself but of screen shots of the generation. Please provide a photo of the utility grade hardware so we have proof that you are using utility grade metering equipment.

## Answer 6:







This foregoing document was electronically filed with the Public Utilities

**Commission of Ohio Docketing Information System on** 

7/23/2013 1:47:42 PM

in

Case No(s). 13-1355-EL-REN

Summary: Response Response to staff interrogatories electronically filed by Mr. Alex Yacques on behalf of SOLAR PLANET