



RECEIVED-DOCKETING DIV

2012 MAY -3 AM 10: 01

PUCO

139 East Fourth Street, R. 1212Main
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-287-4337
Fax: 513-287-4386
dianne.kuhnell@duke-energy.com

Dianne B. Kuhnell
Senior Paralegal

VIA OVERNIGHT MAIL

May 2, 2012

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

Re: Case No. 11-5809-GA-UNC

Dear Sir or Madam:

Enclosed please find an original and 12 copies of the 2012 First Quarter Progress Report for the AMRP Program in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

Dianne B. Kuhnell
Senior Paralegal

cc: All parties of record (w/encl.)

This is to certify that the images appearing are an
accurate and complete reproduction of a case file
document delivered in the regular course of business
technician SM Date Processed MAY 03 2012

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application	)	
of Duke Energy Ohio, Inc., for an	)	Case No. 11-5809-GA-UNC
Adjustment to Rider AMRP Rates.	)	

In the Matter of the Application of	)	
Duke Energy Ohio, Inc., for Tariff	)	Case No. 11-5810-GA-ATA
Approval.	)	

PROGRESS REPORT FOR THE FIRST QUARTER OF 2012

Duke Energy Ohio, Inc. hereby submits the attached 2012 AMRP Construction Jobs –
First Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Assistant General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. mail or overnight delivery on May 2, 2012.



Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2011 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
2679046	G5433	MOD 393	18,477	3,230	15,247	18%
2543245	G4645	MOD 402	19,451	0	19,451	0%
2483504	E5094	MOD 474	9,541	5,588	3,953	59%
193139	F6624	MOD 482	11,931	0	11,931	0%
2675529	G5418	MOD 512	9,558	7,373	2,185	77%
1000750	G0970	MOD 514	9,767	0	9,767	0%
2675537	G5419	MOD 522	15,699	0	15,699	0%
2455205	G4140	MOD 525	17,228	16,017	1,211	93%
2675542	G5420	MOD 526	10,847	0	10,847	0%
2951373	G6790	MOD 530	7,526	0	7,526	0%
2198893	G3082	MOD 539	18,986	3,869	15,117	20%
2435392	E3134	MOD 546	20,006	0	20,006	0%
193148	F6366	MOD 560	10,271	9,991	280	97%
1420946	G1497	MOD 346	5,640	690	4,950	12%
1557073	G1659	MOD 507	6,999	6,826	173	98%
1610330	G1717	MOD 594	10,709	6,462	4,247	60%
1866955	G4894	MEHRING & BAYMILLER	1,675	0	1,675	0%
2254889	G3293	MOD 634	14,009	0	14,009	0%
2675522	G5417	MOD 641	17,020	2,870	14,150	17%
2677992	G5421	MOD 642	1,446	0	1,446	0%
2677995	G5422	MOD 644	3,264	0	3,264	0%
2677997	G5423	MOD 645	4,499	1,989	2,510	44%
2573254	G5424	MOD 648	3,497	654	2,843	19%
2675517	G5416	MOD 667	16,566	3,444	13,122	21%
2830065	G6303	TAPPAN	145	0	145	0%
2590110	G5357	BISING	240	0	240	0%
2957135	G6722	ORCHARD	223	0	223	0%
2849157	G6376	BROADWAY & READING - CASINO AREA	1,411	971	440	69%
2966451	G6905	BACON ST	485	0	485	0%
2933933	G6915	OCHARD ST	981	0	981	0%
2913875	G6919	JACKSON AVE IN ST. BERNARD	250	0	250	0%
Totals			268,347	69,974	198,373	26.1%

Duke Energy Ohio
2011 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job</u> <u>Number</u>	<u>Work Order</u> <u>Number</u>	<u>Job</u> <u>Name</u>	<u>Actual</u> <u>Length</u>	<u>Length</u> <u>To Date</u>	<u>Remaining</u> <u>Main</u>	<u>Percentage</u> <u>Complete</u>
		None				

Duke Energy Ohio
2011 AMRP Construction Jobs
1st Quarter Progress Report

JOBS REMOVED FROM 2011 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2011 AMRP Construction Jobs
First Quarter Update

JOBS

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main						Steel Main						
					2 Inch	4 Inch	6 Inch	8 Inch	12 Inch		3 Inch	4 Inch	8 Inch	12 Inch	16 Inch	20 Inch	24 Inch
2679046	G5433	MOD 393	MILLER	2,048,195	6,164	6,183	4,911	1,219									
2543245	G4645	MOD 402	BREWER	2,651,451	7,395	4,201	3,436	39	4,380								
2483504	E5094	MOD 474	BREWER	1,184,754	7,474	721	1,349										
193139	F6624	MOD 482	BREWER	1,236,987	10,231	1,700											
2675529	G5418	MOD 512	AMS	894,741	7,538	710	1,362										
1000750	G0970	MOD 514	RLA	1,264,168	4,442	2,795	1,529										
2675537	G5419	MOD 522	AMS	1,688,730	6,318	8,007		1,374									
2455205	G4140	MOD 525	RLA	1,670,776	4,403	10,759	1,967										
2675542	G5420	MOD 526	AMS	1,134,985	3,848	6,075	870	54									
2951373	G6790	MOD 530	RLA	852,799	6,746	755	25										
2198893	G3082	MOD 539	BREWER	1,578,715	12,536	20											
2435392	E3134	MOD 546	HENKELS	1,736,038	12,930	6,660	19		203								
193148	F6366	MOD 560	HENKELS	952,258	5,747	4,443											
1420946	G1497	MOD 346	HENKELS	1,218,034		45	247	60	5,318								
1557073	G1659	MOD 507	RLA	1,392,512	2,028	51								350	3,972	3,972	
1610330	G1717	MOD 594	AMS	1,345,692		1,964	4,061	2,116	2,586								
1666955	G4894	MEHRING & BAYMILLER	AMS	520,570				490									1,185
2254889	G3293	MOD 634	MILLER	1,597,850	138	157	58		80						6,788	6,788	
2675522	G5417	MOD 641	RLA	4,255,156	240	138	5,795										
2677992	G5421	MOD 642	AMS	575,667													1,446
2677995	G5422	MOD 644	MILLER	1,147,453	96	203	85										2,878
2677997	G5423	MOD 645	RLA	1,334,471	112				2,123						914	1,326	
2573254	G5424	MOD 648	AMS	669,369									14			3,483	
2675517	G5416	MOD 667	MILLER	3,502,741	193	343	5,674	767	6,787						2,781		
2830065	G6303	TAPPAN	Company	21,512	145												
2590110	G5357	BISING	AMS	59,924			240										
2957135	G6722	ORCHARD	Company	76,597		223											
2849157	G6376	BROADWAY & READING - CASINO AREA	MILLER	843,878		30	20	40					220	8	1,093		
2966451	G6905	BACON ST	AMS	95,565		485											
2933933	G6915	OCHARD ST	RLA	204,554		975	6										
2913875	G6919	JACKSON AVE IN ST. BERNARD	AMS	75,522		250											
Totals				37,831,666	98,726	57,893	31,654	6,159	21,477		0	0	234	358	15,548	19,893	1,185