06-1142-GA-BTN 34

Rockies Express Pipeline LLC

March 6, 2009

RECEIVED-DOCKETING DIV
2009 MAR -6 AM 11:34
PUCO

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Re: Rockies Express Pipeline LLC
Docket No. CP07-208
Weekly Report #36, Period Ending February 25, 2009

Dear Ms. Bose:

Pursuant to Environmental Mitigation Measure 7 in the Appendix to the Federal Energy Regulatory Commission's May 30, 2008 Order in Docket No. CP07-208, Rockies Express Pipeline LLC hereby submits its weekly construction progress report for activities for the week ending February 18, 2009.

If you have any questions regarding this report, please contact Crystal Heter at (303) 914-7795.

Respectfully submitted,

/s/ Shippen Howe
Shippen Howe
Van Ness Feldman
1050 Thomas Jefferson Street, NW
Washington, DC 20007

Attorneys for Rockies Express Pipeline LLC

cc: Laura Turner
April Magrane, Tetra Tech

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business
Technician _____ Date Processed MAR 06 2009

Rockies Express Pipeline LLC

REX EAST Project

FERC Weekly Report

Weekly Report #: 36

Start: 2/19/2009 **End:** 2/25/2009

Environmental Training (this week / to date):
238.7 man hours /12226.95 man hours
255 persons /8875 persons

Spread/Facility A1 **Name** Janik, Kevin

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread A1 corridor: Typical station construction at the Mexico CS, dig-ups, welding pipe-gang, tie-ins, clean-up with three crews, hydro-testing, HDD's, and installation and maintenance of ECD's and signage.
Environmental training is ongoing as necessary. The waterbody crossing schedule has been updated in that table. Three dedicated environmental crews are working. See variance request table attached to this report for additional information on variances. Cultural monitors were onsite as required this week near MP 70 and between MP 38 & 42.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility A2 **Name** Padgett, Jack

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread A2 corridor: Road access/approaches, topsoil measurement and topsoiling, HDD/boring, hydrotesting, ditching, drain tile locating and repairs, stringing, welding, tie-ins, bending, coating, lowering-in, backfill, clean-up and restoration, installation of signs, and installation and maintenance of ECDs.

Contractor has three environmental crews working at this time. Environmental training is ongoing as necessary. See variance request table attached to this report for additional information on variances. Cultural monitoring was not required on Spread A-2 this period.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility B **Name** Fleming, Dorothy

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread B corridor: Compressor and Meter Station construction, decompaction, clean-up and restoration, tile repair, and installation and maintenance of ECDs.

Six anomalie dig-ups will be scheduled for the immediate future.

Environmental inspectors have been placing appropriate signage and environmental training is ongoing as necessary. See variance request table attached to this report for additional information on variances. The contractor has two environmental crew working. The waterbody crossing schedule has been updated and attached. Cultural monitoring was not required onsite this period.

There were no NCR's recorded this period.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility C **Name** Fleming, Dorothy

Summary

Designation of new LEI since mechanical completion of mainline.
Three dig-up repairs are being completed at MPs 207.0, 215.5, and 218.5. Construction of the two meter stations is still underway.

Cultural monitoring was not required onsite this period.

There were no NCR's recorded this period.

Next Week

The required inspections will occur per SWPPP and the Rockies Compliance plan.

Spread/Facility D **Name** Padgett, Jackie

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread D corridor: bending, trenching, lower-in, backfill, sheet-piling, clean-up and restoration, drain tile repairs, road bores, HDD's, hydrotesting, bridge and mat placement, installation, inspection, and maintenance of ECD's is occurring. Environmental inspectors have been placing appropriate signage. Contractor has three environmental crews working. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached. Environmental training is ongoing as needed. Cultural monitoring was not required onsite this period. Biological monitor was utilized for blasting where required.

An NCR was recorded on 02/19/09 at MP 243.5 area; please see compliance tables for more information.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility E **Name** Edlin, Mike

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread E corridor: Ditching, bending, welding, lower-in, backfill, road bores, HDD's, bridge and mat placement, rough clean-up, installation, inspection, and maintenance of ECD's is occurring. Environmental inspectors have been placing appropriate signage.

Contractor has four environmental crews working. See variance request table attached to this report for additional information on variances. The waterbody crossing schedule has been updated and attached. Environmental training is ongoing as needed. Cultural monitoring was not required onsite this period. Eagle monitor was onsite this week as appropriate.

An NCR was recorded on 02/21/09 at MP 309.9, and on 02/24/09 at MP 315.0; please see compliance tables for more information.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility F1 **Name** Hayes, Brian

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread F1 corridor: Activities included EI's placing appropriate signage, installation, maintenance, and inspection of appropriate ECD's, topsoil measurement, grading, bridge/mat installations, trenching, stringing, bending, coating, welding, lower-in, backfill, tie-ins, clean-up, and road bores. Cultural monitoring on the spread was not required this period. Contractor has two environmental crews working. See variance request table attached to this report for additional information on variances. Environmental training is ongoing as needed.

NCR's were recorded this period on 02/23/09 at MP 382.1; on 02/23/09 at MP 385.31; and on 02/24/09 at Greensburg Contractor Yard; please see compliance tables for more information.

Next Week

Environmental Inspection team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility F2 **Name** Schwarz, Wes

Summary

The following construction activities were observed by the environmental inspection team throughout the Spread F2 corridor: Activities this week included the installation, maintenance, and inspection of appropriate ECD's, HDD's/bores, grading, topsoil testing and topsoiling, ditching, stringing and bending, welding, coating, lower in, backfill, tie-ins, and restoration and clean up. Contractor has four environmental crews working. Waterbody crossing schedule has been updated for this report. See variance request table attached to this report for additional information on variances. Cultural monitoring was not required onsite this period. Environmental training is ongoing as needed.

There were no NCR's recorded this period.

Next Week

Environmental team will continue inspection of contractor activities. Daily morning briefings will continue to be conducted between Contractor, Rockies inspection management, and Compliance Monitor, when available.

Spread/Facility G **Name** Elshoff, Paul

Summary

Little Miami HDD continues. Marking of potential bat roost trees continues.

Next Week

Little Miami HDD continues. Marking of potential bat roost trees continues.

Spread/Facility H **Name** Elshoff, Paul

Summary

Big Darby HDD continues. Marking of potential bat roost trees continues.

Next Week

Big Darby HDD continues. Marking of potential bat roost trees continues.

Spread/Facility I **Name** Elshoff, Paul

Summary

Marking of potential bat roost trees continues.

Next Week

Marking of potential bat roost trees continues.

Spread/Facility J **Name** Elshoff, Paul

Summary

Marking and clearing of potential bat roost trees continues.

Next Week

Marking and clearing of potential bat roost trees continues.

Spread/Facility Arlington CS **Name** Kinney, Mike

Summary

The following construction activities were observed at the station: Typical station work throughout the site continues, nitrogen testing, instrument vent lines and utility piping, gas lines, prep for tie-ins, sand blast conex, maintenance of appropriate ECD's, continuing receipt of ancillary materials and equipment, and environmental training. There were no environmental compliance issues.

Next Week

The above typical station construction activities will continue and expand as warranted.

Spread/Facility Bainbridge CS **Name** Franzene, Eric

Summary

Work included typical station construction, including various minor excavations, concrete pours, general building construction, housekeeping daily, delivery and receipt of ancillary material and equipment, and the installation, maintenance, and inspection of ECDs. Environmental Inspectors from Spread D also monitored activities at the station and found them to be in compliance.

Next Week

The above typical station construction activities will continue and expand as warranted.

Spread/Facility Bertrand CS **Name** Vanya, Kevin

Summary

The chief inspector reports the following activities occurring on site: Typical station construction including building erection, backfill ESD piping, painting (weather permitting), various station electrial work, final hydrotest and discharge with samples collected, receipt of ancillary materials and equipment, inspection, and maintenance of appropriate ECD's, and environmental training. Housekeeping efforts occur daily.

Next Week

The above typical station construction activities will continue and expand as warranted.

Spread/Facility Chandlersville **Name** Connelly, Mike

Summary

Activities this week included heavy ECD repairs, running conduits, set engine frames, fill dirt for compressor blocks, delivery and receipt of ancillary material and equipment, and the ongoing installation, maintenance, and inspection of appropriate ECD's.

Next Week

The above typical station construction activities will continue and expand as warranted.

Spread/Facility Hamilton CS **Name** Rhea, Richard

Summary

Typical start up compressor station construction is occurring and will expand as weather permits. Fencing, miscellaneous excavations, anchor bolts, various electrical, using cranes, various PVC piping, welding/fab, backfilling around building, concrete work, various electrical, install forms, remove all trash, compressor building erection, delivery and receipt of ancillary tools and equipment, and environmental training as needed.

Next Week

Above listed typical station activities will continue and expand.

Spread/Facility Mexico CS **Name** Larson, Ray

Summary

Work included lube oil cooler, more work on blow down lines, install drains and sump pumps, A-braces, pulling wire in PCR and Compressor buildings, building contruction, other typical station construction, delivery and reipt of ancillary tools and equipment, installation and maintenance of appropriate ECD's, and environmental training. Spread A1 EI's routinely make compliance checks at the station, with no compliance issues noted.

Next Week

Above typical station activities will be ongoing and will include more delivery and receipt of ancillary equipment.

Rockies Express Pipeline

Rockies Express LLC
REX East Project
FERC Weekly Report

Weekly Report No: 36

Start: 2/19/2009 **End:** 2/25/2009

Construction Progress Tracking

Attached

Compliance Tracking

Attached

Variance Tracking

Attached

Landowner Complaint Resolution Tracking

Attached

Other Agency Correspondence

None

Waterbody Crossing Schedule

Attached

Construction Emissions Tracking:

None

REX EAST

CONSTRUCTION PROGRESS TRACKING

Progress as of 02/25/09

REX EAST 2/27/2009 8:40 AM

Rockies Express Pipeline LLC

Overall Completion Overall Completion **63.92%**

Contract Description	Units	A1 - WELDED NTP 07/22/08 Beg Station 0+00 Ending Station 3760+76 QTY	A2 - WELDED NTP 07/16/08 Beg Station 3760+76 Ending Station 7604+76 QTY	B - PRICE GREGORY NTP 07/09/08 Beg Station 7604+76 Ending Station 10066+52 QTY	C - PRICE NTP 07/14/08 Beg Station10066+52 Ending Station 12576+93 QTY	D - ASSOCIATED NTP 06/01/08 Beg Station12576+93 Ending Station16146+45 QTY	E - Sheehan Beg Station16146+45 Ending Station 19779+16 QTY	F1 - Price Beg Station 19779+16 Ending Station 21354+93 QTY	F2 - Gregory Beg Station 21354+93 Ending Station 23306+42 QTY	TOTAL Average % Sum
Mobilization To Contr Yard	LS	100%	100%	100%	100%	100%	100%	90%	80%	95%
Demobilization	LS	0%	0%	0%	0%	0%	0%	0%	0%	0%
[illegible]		[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]
[illegible]		[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]
Clear and Grade	LF	99.99%	100.00%	99.80%	100.01%	100.00%	99.94%	77.32%	91.82%	96.11%
Ditch	LF	99.99%	100.00%	99.80%	100.01%	84.67%	41.34%	68.26%	41.73%	76.97%
String	LF	99.99%	100.00%	99.80%	100.01%	100.00%	100.00%	67.76%	71.42%	92.37%
Bend	LF	99.99%	100.00%	99.80%	100.01%	100.00%	88.45%	67.27%	84.50%	90.00%
Weld	LF	99.99%	100.00%	99.80%	100.01%	100.00%	76.73%	51.56%	58.38%	85.81%
NDE	LF	99.99%	100.00%	99.80%	100.01%	100.00%	76.73%	27.09%	43.83%	80.80%
Coat	LF	99.99%	100.00%	99.80%	100.01%	96.83%	67.62%	45.62%	62.02%	84.01%
Lower In - Backfill	LF	99.96%	100.00%	98.96%	100.01%	50.44%	29.00%	36.33%	32.40%	88.26%
Hydrotest	LF	51.71%	82.65%	99.80%	100.01%	2.47%	0.00%	0.00%	0.00%	42.08%
Clean and Dry	LF	51.61%	0.00%	0.00%	100.01%	0.00%	0.00%	0.00%	0.00%	18.95%
Caliper Pig	LF	51.61%	56.93%	99.80%	100.01%	0.00%	0.00%	0.00%	0.00%	38.54%
Tie In	LF	95.48%	89.50%	98.96%	100.01%	26.50%	30.29%	14.08%	2.47%	57.17%
Environmental Front end	LF	60.70%	67.80%	89.41%	100.01%	28.78%	6.76%	18.03%	2.09%	46.70%
Clean up - Rough	LF	60.70%	67.80%	89.41%	100.01%	28.78%	6.76%	18.03%	2.09%	46.70%
Reclamation/Seeding	LF	50.73%	36.27%	52.09%	100.01%	23.53%	1.86%	9.01%	0.00%	34.20%
		Mech Complete	Mech Complete	Mech Complete	Mech Complete	Mech Complete	Mech Complete	Mech Complete	Mech Complete	Mech Complete
Purge and Pack	%									
[illegible]		[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]

Rockies Express Pipeline

Rockies Express Pipeline LLC
REX East Project
FERC Weekly Report
Compliance Tracking

Spread/ Facility	Date	Report ID	Reported By		MP	Type	Summary	Corrective Action	Cost
Noncompliance									
Resolved									
D	2/19/2009	Dlanglois	David Langlois	CM	243.5	Off ROW Spoil/Soil	Several areas on one tract has had soil that has been placed or sloughed off of the ROW. Survey was utilitzed to verify lines that showed portions of soil piles were off-ROW.	All soil piles were cleaned up and pulled back onto ROW; crews were sent through environmental retraining; one operator and hand/oiler were released from the project. No threat to PEPL was realized or existed. No other damges to occurred. Resolved.	
E	2/21/2009	Jblackwell-022109	Jason Blackwell	CM	309.9	Off ROW Travel	Four private pickups and one subcontractor company truck were all parked in a pull-out type area of a private lane, just off of the ROW. LEI acknowledges that no access signs for the lane had been in place prior to this incident; but that no signs existed when the incident occurred	Contractor had all trucks pulled back onto the ROW. There was no additional damage to the lane. LEI had more no access signs placed; subcontractor crew was environmentall re-trained, and company notice was issued by contractor that next occurrence will result in employee dismissal from the project. Resolved.	

Spread/ Facility	Date	Report ID	Reported By		MP	Type	Summary	Corrective Action	Cost
E	2/23/2009	Jblackwell-022309_2	Jason Blackwell	CM	315.0	Off ROW Travel	FERC CM observed a pickup truck with contractor employee drive around a survey stake, off the edge of approved access road #4; off-ROW.	No damages occurred from wheel tracks of pickup. The driver and attended remedial environmental training on 02/25/09, with the rest of the crew. Company official advised during mandatory conference call that the employee will be terminated if this occurs again. Resolved.	
F1	2/23/2009	SSumpter022309	Shonda Sumpter	CM	382.1	Failure to Adhere to Plan/Procedures	Waterbody banks were not completed with ECDs in a timely manner, after crossing was completed.	Upon notification of NCR, ECDs were immediately placed on stream banks and documented with photographs. The contractor's environmental ECD installation crew and the EI inspection team all attended remedial environmental training. Resolved.	
F1	2/23/2009	F108-39867-2	Herbert Register	EI	385.31	Off ROW Travel	Mats were placed just off-ROW for a turn-around for trucks.	Contractor notified of NCR, had wench truck pull mats back to ROW. No disturbance occurred. Crew of 16 attended remedial environmental training.	

Spread/ Facility	Date	Report ID	Reported By		MP	Type	Summary	Corrective Action	Cost
F1	2/25/2009	Ssumpter-022509	Shonda Sumpter	CM	374	Spill	Inadequate spill clean-up response and lack of secondary containment at the Contractor's Greensburg Yard in Newpoint, Indiana. (MP location is only a locale reference; yard is not on ROW but close to the beginning of the spread.)	Clean up and repairs occurring as of report time, but carried over into next day/reporting week. Resolved.	
Resolved - Protest									
A1	2/17/2009	Dcowell-021709_1	David Cowell	CM	70	Use of Unapproved Areas	Area off-ROW was approved in variance PM-A1-025 for use as drilling mud and drill excavation soils disposal site. Drilling subcontractor placed equipment in same space for staging purposes for the drills, which exceeded authority granted in approved variance. 02/19/09 UPDATED REPORT; SEE CORRECTIVE ACTION ENTRY.	LEI wishes to protest this NCR in so much as the spread CM had been aware of the equipment located there for up to two weeks and had no issues with it. All equipment was related to drilling activities. Subsequent visit by Senior CM resulted in spread CM having to write this NCR. FERC C. Monitor subsequently agreed that heavy equipment essential to the transport and management of disposed material would be permitted to remain onsite. All other equipment is to be removed. Pending further action between Rockies management and FERC. 02/19/09 UPDATE FOR WEEK 36 REPORT: LEI report A101-39863-2 relates site-related resolution, in that, contractor has removed all unecessary equipment from the mud disposal site. Site issues are resolved.	

Spread/ Facility	Date	Report ID	Reported By		MP	Type	Summary	Corrective Action	Cost
Unresolved									
I	2/17/2009	Mcompton-021709_1	Mark Compton	CM	575.0	Erosion Control	Failure to maintain erosion controls at Chandlersville Compressor station. UPDATE FROM PREVIOUS WEEK. SEE NOTES IN CORRECTIVE ACTION SECTION.	Contractor immediately began repairs. 02/25/09 UPDATE: Complete repairs have been hampered due to weather conditions; however, many ECD's have been repaired and newly installed. Time extensions for repairs had to be issued. Closure report will be forthcoming when totally complete. FERC CM is working with staff towards completion.	
Problem Area									
Resolved									
F1	2/20/2009	F108-39839-2	Herbert Register	EI	378.81	Bridges	Rock and flume bridge needs a flume pipe adjusted or reset to improve flow.	Crew responded within 24 hours with a track hoe to make repairs. Resolved.	
F1	2/20/2009	F106-39864	Bill Garza	EI	38619	Spill	Relief valve on long neck hoe was found with minor diesel fuel drip.	Leak was identified and repaired. One quart of spilled fuel with soils were removed during clean up. Resolved.	

Spread/ Facility	Date	Report ID	Reported By		MP	Type	Summary	Corrective Action	Cost
Unresolved									
E	2/25/2009	E04-39869-1	Dylan Massey	EI	316.75	Erosion Control	Sediment was discovered off the edge of ROW at a location that contractor has not been able to access for some time due to weather/ground conditions.	FERC CM and EI agreed this would be a problem area, and gave contractor 24 hrs to respond and make clean-up/repairs. Pending.	

Rockies Express Pipeline

Rockies Express Pipeline LLC
REX EAST Project
FERC Weekly Report
Variance Tracking

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
A1	WS-A1-015	43.5	Level 2	2/24/2009	2/24/2009	Request a variance to store the sand removed from the Sny Levee in the space between the existing road and the levee. This storage space shall begin at the north edge of the current workspace and extend to the north edge of the previously surveyed workspace as had been proposed for an earlier route variation, for a length of approximately 1500 feet. This sand would remain in place until removed for use by the levee district.	The Sny levee disctrict has requested that the material be stored in this manner to accommodate its future use, as evidenced by the attached letter. As the map in the Exhibit shows, the area in questions was either previously surveyed or is part of the active, manmade levee.	Approved	Approval is for area 1500'x30' (area provided by H. Kendrick via phone conversation 02.25.09). No disturbance off the temporary access road is approved.

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
D	WS-D-009	250.64	Level 2	2/20/2009	2/24/2009	Associated Pipe Line Contractors, Inc. & necessary subcontractors request approval of 2 ea ATWS to connect and make continuous existing ATWS called out on the drawings on the North of REX ROW @ sta: 13233+76_13235+04; app. 127' x 100' & @ sta.13235+04_13236+17; app 30' x 120'. Survey will stake the ATWS Boundary & profile the existing drainage for proper restoration with final clean up. All existing drainage flow will be accommodated, if necessary, through properly installed flume, geotextile and mat bridging, as required, to avoid any impediment to natural drainage; turbidity crtains will be placed downstream. All necessary ECD's will remain in place for the duration of construction operations and will be properly restored with final clean up.	To allow use of existing approved & additional requested ATWS to place & contain Wet Ditch spoil via best management practices and as described above in variance description. Sediment & soil runoff will be quarantined via best mangement ECD's; including silt fence buffered on both sides by hay bales, sediment logs, turbidity curtains, etc. as needed.	Approved	No tree removal. Use ECDs or BMPs to ensure wet ditch spoil does not mix with the topsoil.

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
F1	CY-F1-004		Level 2		2/25/2009	Price Gregory International, Inc. request permission for a variance to use the graveled lot on the north side of the intersection of Highland Center Road and Wolf Ceek Road on Tract IN-FR-110.000 at SW 1/4 of Section 32, Township 9N and Range 2W in Franklin County, Indiana. The lot is approximately 185 feet deep and 200 feet wide and is used as a sand and gravel pit.	This area is needed and will be used for temporary storage of equipment, trailers and materials. In addition this lot will be used for employee parking. No maintenance of any kind will be done on this site. This area is needed for an additional area for the HDD crews during the drilling of the Whitewater River and crews involved with the hydrostatic testing of the mainline pipe. The ROW will be very conjested between Highland Center Road and the HDD entry site that this area is required for extra space. One of the most important needs for this graveled lot is having a location for easy access for the storage of materials for spill containment and control while working on installation of the pipeline beneath the Whitewater River and within the HHWPA.	Approved	

Spread	Variance ID	MP/ Location	Level	Date Submitted	Date Approved / Denied	Description	Justification	Status	Stipulations
F1	WS-F1-075	385.97	Level 2	2/9/2009	2/25/2009	Price Gregory International, Inc. request 40 ft. of extra work space from Sta. 20379+00 to Sta. 20382+00 for approximately 300 ft. on the south side of the right of way for additional topsoil storage.	This additional WS is required as a result of the ground sloping in an upward direction from the trench toward the southside of ROW, a measured twenty five percent slope requiring the 35 ft. area for topsoil storage to be shifted an additional 40 ft. south in order to provide the appropriate amount of level work space. This area is in bat habitat. Tree clearing will not be required. This area is in AG land. Resources are protected using all REX environmental procedural guidelines.	Approved	

Rockies Express Pipeline

Rockies Express Pipeline LLC
REX East Project
FERC Weekly Report
Landowner Complaint Resolution

Date	Mile Post	Tract	Description	Resolution	Status
12/8/2008		MO-PI-025.000	LO concerned about water running across field.	Construction agreed to remedy the situation to keep water from running across field.	Resolved
2/2/2009		IL-PI-120.S02	LO complained of having been ran off road by construction traffic. Wants contractor to slow down.	Workers were warned to slow down.	Resolved
1/26/2009		IL-PI-120.S02	Landowner has issues with noise and road conditions.	Restoration is in progress.	Pending
1/12/2009		IL-PK-022.000	LO complaint of noise, torn up driveway, access rutted, mud on roadway, fences, foul language in front of children.	Preliminary restoration was initiated. Restoration is ongoing.	Pending

Date	Mile Post	Tract	Description	Resolution	Status
10/3/2008		IL-PK-120.S03	Gate was left open and cattle got out.	Cows returned to pasture.	Resolved
1/12/2009			LO requests compensation for loss of hunting business due to construction activities.	ROW is reviewing claim.	Pending
2/1/2009		IL-DG-005.000	Erosion at discharge site for HDD water release; restoration of river banks; tile system in jeopardy; wants rip rap placed where discharge occurring.	Rip rap was placed; ECD's were placed at discharge and discharge was shortened.	Resolved
10/25/2008		IL-CS-005.000	Complaint of vibratory related ceiling cracks, damage to road up to the home.	REX in negotiations and paid for a home inspection. REX will evaluate reimbursing LO.	Pending
10/10/2008		IL-SC-046.000	Complaint of noise from HDD.	LO received compensation.	Resolved
2/12/2009	300	IN-HE-207.N01	LO reported a hole in driveway 20 feet X 3.5 feet deep.	Land agent has contacted construction. Construction will fill the hole with gravel.	Pending

Date	Mile Post	Tract	Description	Resolution	Status
1/16/2009		IN-MN-112.002	LO called to express his concern about the noise of the construction equipment and general activity disturbing his family. LO would like compensation for his inconvenience.	A meeting was scheduled with LO. Land agent settled with LO.	Resolved
12/13/2008		IN-DC-065.000	LO complaint of damage to fields due to mud and rain.	LO issues will be resolved with right-of-way restoration.	Resolved
2/18/2009	340	IN-SB-220.S01	LO complaining about a meter station and a tower she never was told of.	ANR is the constructing party of this facility and is evaluating the relocation of this facility.	Resolved
2/2/2009		IN-SB-221.000	LO has several complaints regarding mixing of topsoil and restricted access to property due to pipe stringing.	LO has attempted to resolve issues with LO. Topsoil has been moved further away from the pipeline.	Pending
2/11/2009		IN-FR-151.S01	Easement splits cattle from equipment and feed, cannot cross through mud.	LO issues are resolved.	Resolved
2/17/2009		IN-FR-144.S01	LO is unhappy about the final grad in his field. LO is requesting additional compensation.	REX has rebuilt the levee and provided the LO with additional compensation.	Resolved

Date	Mile Post	Tract	Description	Resolution	Status
10/21/2008		IN-FR-144.000	LO complains of trees being cut.	LO was compensated for damages.	Resolved
10/21/2008		IN-FR-139.001	Construction knocked down LO fence and removed trees.	Financial compensation provided to LO.	Resolved
1/23/2009		IN-FR-159.000	LO concerned about water source being jeopardized.	Construction completed in area without incident.	Resolved
3/3/2009	394.2	IN-FR-129.000	LO concerned because vehicles are parked along both sides of a highway crossing.	Land agent followed up with construction and action was taken immediately. Agreed that currently only pick-up trucks will only be parked on the shoulder of the highway.	Pending
10/23/2008	380	IN-FR-015.S02	LO wants REX to stay off property and would like FERC to reroute.	REX has immediate possession for construction. Compensation will be resolved through legal proceedings.	Pending

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Spread: A1

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Audrain	001.0	WB-MO-00-A	Littleby Creek	P	40	Dam & Pump	09/20/08	09/22/08
Audrain	004.5	WB-MO-04-A	Tributary to West Lick Creek	I	12	Open Cut	09/10/08	09/10/08
Audrain	007.2	WB-MO-07-A	Middle Lick Creek	P	20	Dam & Pump	10/02/08	10/03/08
Ralls	016.4	WB-MO-16-A	Tributary to Spencer Creek	P	12	Dam & Pump	10/05/08	10/05/08
Pike	022.4	WB-MO-22-A	Tributary to Lake Vandalia	P	12	Dam & Pump	10/29/08	10/29/08
Pike	023.5	WB-MO-23-A	Tributary to South Spencer Creek	I	12	Open Cut	10/29/08	10/31/08
Pike	025.8	WB-MO-25-B	South Spencer Creek	I	20	Open Cut	11/05/08	11/07/08
Pike	028.8	WB-MO-28-B	Tributary to Peno Creek	I	15	Open Cut	11/12/08	11/12/08
Pike	029.7	WB-MO-29-AAA	Peno Creek	P	20	Open Cut	11/12/08	11/17/08
Pike	036.7	WB-MO-36-A	Tributary to Grassy Creek	I	30	Open Cut	11/28/08	11/28/08
Pike	040.9	WB-MO-40-A	Grassy Creek	P	30	Open Cut	01/05/09	01/06/09
Pike	041.7	WB-MO-41-A	Tanyard Branch	I	10	Open Cut	12/01/08	12/03/08
Pike	042.5	WB-MO-42-A	Salt River	P	320	HDD	10/15/08	01/26/09
Pike/Pike	042.7	WB-MO-43-A	Tributary to Salt River	P	50	HDD	10/15/08	01/26/09
Pike	043.4	WB-IL-43-AAAA	Mississippi River	P	1500	HDD	10/15/08	01/28/09

REX East Waterbody Crossing Schedule

Pike	043.8	WB-IL-43-CCCC	Ditchway	I	15	Open Cut	02/16/09	02/17/09
Pike	043.8	WB-IL-43-DDDD	Irrigation Ditch	I	10	Open Cut	Not Crossed	Not Crossed
Pike	043.9	WB-IL-44-AAAA	Plum Point Slough	P	40	Open Cut	02/20/09	02/22/09
Pike	046.3	WB-IL-45-A	Sand Slough	P	30	Open Cut	02/23/09	02/24/09
Pike	047.3	WB-IL-47-AAA	The Sny Canal	P	50	HDD	07/22/08	09/27/08
Pike	049.8	WB-IL-49-A	Tributary to Towhead Lake	P	35	Open Cut	02/06/09	02/06/09
Pike	052.6	WB-IL-51-B	Sixmile Creek	P	30	Open Cut	02/04/09	02/06/09
Pike	056.9	WB-IL-56-B	Cold Run	P	12	Open Cut	01/10/09	01/14/09
Pike	058.7	WB-IL-58-AAA	Buckeye Creek	P	15	Open Cut	01/12/09	01/06/09
Pike	061	WB-IL-60-A	Honey Creek	P	30	Open Cut	12/08/08	12/12/08
Pike	063.9	WB-IL-63-A	Bay Creek	P	25	Open Cut	01/19/09	02/04/09
Pike/Scott	071.2	WB-IL-69-B	Illinois River	P	500	HDD	12/15/08	In progress

Spread: A2

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Scott	081.1	WB-IL-81-CCC	Open Water Area	Open Water Area	200	Open Cut	01/26/09	01/26/09
Scott	082.9	WB-IL-82-AA	North Little Sandy Creek	P	20	Open Cut	01/31/09	01/31/09
Scott	083.5	WB-IL-83-BBBB	Open Water Area	Open Water Area	90	Open Cut	01/21/09	01/20/09

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Scott	083.5	WB-IL-83-AAA	Open Water Area	Open Water Area	25	Open Cut	01/20/09	01/20/09
Scott	084.0	WB-IL-82-A	Open Water Area	Open Water Area	100	Open Cut	01/20/09	01/20/09
Morgan	090.8	WB-IL-90-CCC	Coal Creek	P	12	Open Cut	01/19/09	01/19/09
Morgan	092.9	WB-IL-92-AAA	Open Water Area	Open Water Area	110	Open Cut	Not crossed	Not crossed
Morgan	093.1	WB-IL-93-AA	Tributary to Little Apple Creek	I	10	Open Cut	01/27/09	01/28/09
Morgan	094.8	WB-IL-94-CCC	Little Apple Creek	P	15	Open Cut	01/13/09	01/14/09
Morgan	096.5	WB-IL-96-BB	Mooney Branch	P	10	Open Cut	01/08/09	01/10/09
Morgan	099.5	WB-IL-98-A	Left Fork Apple Creek	P	20	Open Cut	01/06/09	01/07/09
Morgan	101.9	WB-IL-100-C	Woods Creek	P	35	Open Cut	01/12/09	01/13/09
Sangamon	109.3	WB-IL-109-AAA	South Fork Lick Creek	I	10	Open Cut	10/03/08	10/03/08
Sangamon	112.3	WB-IL-112-AAA	Johns Creek	P	20	Open Cut	10/04/08	10/06/08
Sangamon	117.1	WB-IL-115-A	Panther Creek	P	15	Open Cut	10/12/08	10/12/08
Sangamon	121.2	WB-IL-121-AAA	Sugar Creek	P	50	Open Cut	10/23/08	10/25/08
Sangamon	125.2	WB-IL-123-A	Brush Creek	P	20	Open Cut	11/13/08	11/15/08
Sangamon	126.0	WB-IL-124-A	Horse Creek	P	35	Open Cut	11/11/08	11/12/08
Christian	132.1	WB-IL-131-AA	South Fork Sangamon River	P	100	Open Cut	12/03/08	12/05/08

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Spread: B

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Macon	152.4	WB-IL-150-B	Mosquito Creek	P	12	Open Cut	10/17/08	10/20/09
Macon	152.7	WB-IL-150-A	Spring Creek	P	10	Open Cut	11/07/08	11/11/08
Macon	153.0	WB-IL-151-A	Spring Creek	P	10	Open Cut	11/10/08	11/19/08
Macon	162.7	WB-IL-162-AAA	Sand Creek	P	12	Open Cut	10/30/08	11/04/08
Macon	164.9	WB-IL-165-DDDD	Finney Creek	P	20	Open Cut	11/04/08	11/05/08
Moultrie	175.5	WB-IL-173-B	Tributary to Okaw River	P	20	Open Cut	11/17/08	11/29/08
Moultrie	175.6	WB-IL-173-C	Open Water Area	Open Water Area	150	Open Cut	Not crossed	Not crossed
Moultrie	178.7	WB-IL-176-AAA	Mutual Ditch #3	P	15	Open Cut	11/21/08	11/27/08
Moultrie	178.9	WB-IL-176-BBB	Mutual Ditch #4	P	15	Open Cut	11/26/08	11/28/08
Douglas	188.1	WB-IL-188-AAA	Lake Fork	P	30	Open Cut	01/31/09	02/03/09
Douglas	190.5	WB-IL-188-A	Dry Fork Creek	P	12	Open Cut	12/12/08	12/15/08

Spread: C

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Douglas	193.4	WB-IL-193-AAA	Kaskaskia River	P	75	Open Cut	09/28/08	09/28/08
Douglas	202.9	WB-IL-202-AAAA	Embarras River	p	60	HDD	09/08/08	10/19/08
Douglas	212.7	WB-IL-210-A	Tributary to Brushy Fork	I	12	Open Cut	10/13/08	10/13/08

REX East Waterbody Crossing Schedule

Douglas	213.3	WB-IL-211-A	Brushy Fork	P	30	Open Cut	08/25/08	08/26/08
Edgar	217.2	WB-IL-215-A	McCown Creek	P	15	Open Cut	08/23/08	08/23/08
Edgar	218.2	WB-IL-216-A	Hughes Drain	P	15	Open Cut	08/27/08	08/27/08
Edgar	220.9	WB-IL-218-A	Brushy Fork	P	15	Open Cut	08/29/08	08/29/08
Edgar	227.4	WB-IL-225-A	Brouilletts Creek	P	30	Open Cut	09/06/08	09/06/08
Edgar	228.7	WB-IL-228-AAA	Brouilletts Creek	P	35	Open Cut	09/10/08	09/10/08
Edgar	232.7	WB-IL-232-DDD	Crabapple Creek	P	60	Open Cut	10/16/08	10/17/08
Edgar	233.0	WB-IL-232-EEE	Crabapple Creek	P	40	Open Cut	10/15/08	10/15/08
Edgar	233.1	WB-IL-233-AAA	Crabapple Creek	P	25	Open Cut	10/14/08	10/14/08
Edgar	235.5	WB-IL-235-AAA	Salt Fork	P	25	Open Cut	10/22/08	10/22/08

Spread: D

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Vermillion	243.3	WB-IN-WR-243-B	Buck Creek	P	14	Open Cut	02/27/09	
Vermillion	243.3	WB-IN-WR-243-A	Tributary to Buck Creek	P	13	Open Cut	02/27/09	
Vermillion	245.0	WB-IN-WR-244-D	Little Raccoon Creek	P	10	Open Cut	02/24/09	In Progress
Vermillion	245.0	WB-IN-WR-245-E	Little Raccoon Creek	P	10	Open Cut	02/24/09	In Progress
Vermillion	245.1	WB-IN-WR-244-E	Little Raccoon Creek	P	10	Open Cut	02/24/09	In Progress
Vermillion/□Parke	246.9	WB-IN-247-AAAA	Wabash River	P	670	HDD	11/28/08	In Progress

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Parke	247.1	WB-IN-247-CCCC	Tributary to Wabash River	I	25	Open Cut	02/06/09	02/06/09
Parke	248.2	W&E CANAL	Wabash & Erie Canal	I	30	Open Cut	03/02/09	
Parke	250.7	WB-IN-250-AA	Leatherwood Creek	P	20	Open Cut	02/26/09	
Parke	251.0	WB-IN-248-B	Tributary to Leatherwood Creek	I	10	Open Cut	02/05/09	02/05/09
Parke	251.0	WB-IN-248-G	Open water area	Open water	149	Open Cut	02/05/09	02/05/09
Parke	253.6	WB-IN-253-DDD	Tributary to Rocky Run	E	20	Open Cut	01/11/09	01/11/09
Parke	253.8	WB-IN-250-D	Open water area	Open water	129.3	Open Cut	01/27/09	01/27/09
Parke	258.7	WB-IN-258-BBB	Sand Creek	P	12	Open Cut	03/02/09	
Parke	260.5	WB-IN-260-DDD	Tributary to Little Raccoon Creek	P	45	Open Cut	01/22/09	01/22/09
Putnam	268.3	WB-IN-265-A	Byrd Branch	P	15	Open Cut	03/02/09	
Putnam	269.8	WB-IN-266-I	Big Raccoon Creek	P	45	Open Cut	03/03/09	
Putnam	270.5	WB-IN-267-B	Tributary to Big Raccoon Creek	P	10	Open Cut	11/21/08	11/21/08
Putnam	271.4	WB-IN-268-A	Tributary to Big Raccoon Creek	P	10	Open Cut	11/23/08	11/23/08
Putnam	272.8	WB-IN-269-D	Tributary to Big Raccoon Creek	I	9.8	Open Cut	11/05/08	11/05/08
Putnam	273.1	WB-IN-270-C	Peters Creek	P	14.8	Open Cut	11/06/08	11/06/08
Putnam	278.7	WB-IN-278-AAA	Tributary to Bledsoe Branch	I	12	Open Cut	10/31/08	10/31/08

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Putnam	279.9	WB-IN-276-C	Tributary to Bledsoe Branch	P	16	Open Cut	10/22/08	10/22/08
Putnam	280.1	WB-IN-276-E	Tributary to Bledsoe Branch	I	10.9	Open Cut	10/20/08	10/20/08
Putnam	281.4	WB-IN-277-A	Big Walnut Creek	P	55.8	HDD	10/28/08	In Progress
Putnam	282.2	WB-IN-278-A	Plum Creek	P	26.3	Open Cut	10/24/08	10/24/08
Putnam	285.3	WB-IN-281-A	Tributary to Clear Creek	P	16.4	Open Cut	09/22/08	09/22/08
Putnam	286.5	WB-IN-282-B	Clear Creek	P	20	Open Cut	09/20/08	09/20/08
Hendricks	291.8	WB-IN-291-AAA	Mill Creek	P	11	Open Cut	03/04/09	
Hendricks	292.2	WB-IN-291-BBB	Tributary to Mill Creek	I	12	Open Cut	03/06/09	
Hendricks	294.3	WB-IN-290-B	Tributary to East Fork Mill Creek	I	9.8	Open Cut	03/14/09	
Hendricks	295.0	WB-IN-291-A	Tributary to East Fork Mill Creek	I	16.4	Open Cut	03/18/09	
Hendricks	299.4	WB-IN-295-A	Mud Creek	P	10	Open Cut	03/26/09	
Hendricks	299.8	WB-IN-295-B	Tributary to Mud Creek	I	20	Open Cut	03/26/09	
Hendricks	303.3	WB-IN-303-AAAA	Tributary to White Lick Creek	P	20	Open Cut	04/01/09	
Morgan	304.3	WB-IN-304-AAAA	McCracken Creek	P	40	Open Cut	04/17/09	
Morgan	304.5	WB-IN-300-A	Tributary to McCracken Creek	I	16	Open Cut	04/06/09	
Morgan	305.0	WB-IN-300-C	Tributary to McCracken Creek	E	10	Open Cut	04/09/09	

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Morgan	305.0	WB-IN-300-B	Tributary to McCracken Creek	P	15	Open Cut	04/09/09	

Spread: E

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Morgan	311.0	WB-IN-311-CCCC	White Lick Creek	P	70	Open Cut	03/10/09	
Morgan	312.3	WB-IN-312-DDD	Tributary to White Lick Creek	P	20	HDD	12/30/08	12/31/08
Morgan	312.5	WB-IN-312-BBB	Open water area	Open water	100	HDD	12/31/08	12/31/08
Morgan	315.8	WB-IN-315-4B	West Fork of White River	P	230	Open Cut	01/04/09	01/20/09
Morgan	317.4	WB-IN-317-BBBB	Tributary to Crooked Creek	P	25	Open Cut	02/27/09	
Morgan	317.9	WB-IN-317-4A	Impounded Tributary to Banta Creek	Open water	25	Open Cut	12/25/08	12/26/08
Morgan	318.1	WB-IN-318-4A	Banta Creek	P	14	Open Cut	11/28/08	11/29/08
Johnson	318.9	WB-IN-319-AAAA	Tributary to Crooked Creek	I	12	Open Cut	01/30/09	02/02/09
Johnson	321.3	WB-IN-321-AAAA	Tributary to Slotts Creek	I	20	Open Cut	02/27/09	
Johnson	322.7	WB-IN-322-GGGG	Tributary to Slotts Creek	P	30	Open Cut	02/26/09	
Johnson	328.8	WB-IN-328-AAA	Tributary to Ray Creek	P	13	Open Cut	03/01/09	
Johnson	331.9	WB-IN-331-AAA	Tributary to Buckhart Creek	P	10	Open Cut	03/15/09	
Johnson	336.1	WB-IN-336-BBBB	Youngs Creek	P	30	Open Cut	02/06/09	02/23/09

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Johnson	337.8	WB-IN-337-BBBB	Sugar Creek	P	40	Open Cut	01/29/09	02/06/09
Shelby	340.7	WB-IN-340-AAA	Big Blue River	P	160	HDD	01/07/09	01/21/09
Shelby	345.4	WB-IN-344-BBB	Tributary to Slash Creek	P	12	Open Cut	04/06/09	
Shelby	345.9	WB-IN-345-AAA	East Fork Slash Creek	P	30	Open Cut	04/06/09	
Shelby	349.5	WB-IN-339-A	Little Ditch	I	15	Open Cut	03/15/09	
Shelby	349.7	WB-IN-339-B	Van Pelt Ditch	P	25	Open Cut	03/11/09	
Shelby	350.2	WB-IN-339-C	Thompson Ditch	I	13.8	Open Cut	04/12/09	
Shelby	351.5	WB-IN-351-AAAA	Lewis Creek	P	15	Open Cut	02/26/09	
Shelby	353.0	WB-IN-352-AAA	Little Lewis Creek	P	22	Open Cut	02/26/09	
Shelby	353.3	WB-IN-352-BBB	Little Lewis Creek	P	15	Open Cut	02/26/09	
Shelby	356.2	WB-IN-356-4B	Conns Creek	P	40	Open Cut	03/22/09	
Shelby	357.2	WB-IN-356-AAA	Deer Creek	P	18	Open Cut	03/20/09	
Decatur	359.8	WB-IN-349-A	Mill Creek	P	20	Open Cut	03/23/09	
Decatur	362.6	WB-IN-362-AAAA	Flatrock River	P	60	Open Cut	03/10/09	
Decatur	363.7	WB-IN-353-A	Hurricane Creek	I	12	Open Cut	03/13/09	
Decatur	363.7	WB-IN-353-B	Tributary to Hurricane Creek	I	10	Open Cut	03/06/09	
Decatur	367.3	WB-IN-356-A	North Branch Clifty Creek	P	25	Open Cut	02/26/09	
Decatur	369.1	WB-IN-358-A	Tributary to Clifty Creek	E	9.8	Open Cut	03/12/09	

REX East Waterbody Crossing Schedule

Decatur	369.4	WB-IN-358-B	Middle Branch Clifty Creek	P	19.7	Open Cut	03/01/09
Decatur	372.8	WB-IN-372-AAA	Tributary to Middle Branch Clifty Creek	P	18	Open Cut	03/16/09

Spread: F1

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Decatur	375.5	WB-IN-374-AAA	Right Hand Fork Salt Creek	P	10	Open Cut	01/26/09	01/26/09
Franklin	377.2	WB-IN-377-4A	Tributary to Bull Fork Salt Creek	P	14	Open Cut	12/16/08	12/16/08
Franklin	378.6	WB-IN-367-I	Long Branch	P	10	Open Cut	02/17/09	02/17/09
Franklin	382.1	WB-IN-370-A	Salt Creek	P	40	Open Cut	01/16/09	1/17/09
Franklin	383.3	WB-IN-383-4B	Tributary to Baker Branch Whistle Creek	Open water	50	Open Cut	02/25/09	
Franklin	386.5	WB-IN-375-A	Walnut Fork	P	20.3	Open Cut	02/27/09	
Franklin	386.6	WB-IN-375-B	Pipe Creek	P	55	Open Cut	02/27/09	
Franklin	387.6	WB-IN-386-EEE	Tributary to Indian Creek	I	15	Open Cut	03/10/09	
Franklin	387.8	WB-IN-387-AAA	Tributary to Indian Creek	E	10	Open Cut	03/13/09	
Franklin	390.7	WB-IN-389-AAA	Tributary to Wolf Creek	P	10	Open Cut	03/17/09	
Franklin	390.9	WB-IN-390-AAA	Wolf Creek	P	12	Open Cut	03/05/09	
Franklin	392.2	WB-IN-392-4A			30	Open Cut	03/25/09	

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Franklin	392.8	WB-IN-392-AAA	Tributary to Blue Creek	P	25	Open Cut	03/10/09	
Franklin	393.1	WB-IN-392-BBB	Whitewater River	P	60	HDD	03/16/09	
Franklin	394.0	WW CANAL	Whitewater Canal	I	119	Open Cut	03/23/09	
Franklin	394.6	WB-IN-394-AAAA	Little Cedar Creek	P	30	Open Cut	03/10/09	
Franklin	395.3	WB-IN-395-4A	Blue Creek	P	30	Open Cut	01/17/09	1/17/09
Franklin	395.8	WB-IN-395-AAAA	Tributary to Little Cedar Creek	P	25	Open Cut	01/13/09	01/13/09
Franklin	397.1	WB-IN-397-EEEE	Tributary to Big Cedar Creek	E	10	Open Cut	10/31/08	10/31/08
Franklin	397.5	WB-IN-397-KKKK	Big Cedar Creek	P	45	Open Cut	12/03/08	12/04/08
Franklin	398.5	WB-IN-398-HHHH	Tributary to Big Cedar Creek	E	30	Open Cut	12/08/08	12/08/08
Franklin	399.3	WB-IN-399-FFFF	Tributary to Big Cedar Creek	I	10	Open Cut	01/12/09	01/12/09
Franklin	399.7	WB-IN-399-BBBB	Tributary to Big Cedar Creek	I	30	Open Cut	01/09/09	01/09/09
Franklin	400.8	WB-IN-388-C	Tributary to Big Cedar Creek	P	10	Open Cut	01/12/09	01/13/09
Franklin	404.0	WB-IN-392-B	Tributary to Sater Run	P	22	Open Cut	01/02/09	01/02/09

Spread: F2

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Butler	407.1	WB-OH-395-D	Dry Fork Whitewater River	P	50	Dam & Pump/ Flume	01/24/09	1/27/09

Rockies Express Pipeline

REX East Waterbody Crossing Schedule

Butler	407.9	WB-OH-395-G	Tributary to Buck Run	P	13	Open Cut	02/14/09	02/14/09
Butler	408.9	WB-OH-396-C	Tributary to Buck Run	P	11	Open Cut	02/04/09	02/05/09
Butler	412.0	WB-OH-411-CCC	Lick Run	P	15	Open Cut	02/17/09	02/18/09
Butler	412.8	WB-OH-400-A	Indian Creek	P	50	Dam & Pump/ Flume	02/28/09	
Butler	414.4	WB-OH-402-C	Open Water Area	Open Water	112	Open Cut	Not crossed	Not crossed
Butler	414.6	WB-OH-402-D	Beals Run	P	15	Dam & Pump/ Flume	03/01/09	02/25/09
Butler	415.7	WB-OH-403-K	Open Water Area	Open Water	119	Open Cut	Not crossed	Not crossed
Butler	417.0	WB-OH-404-A	Open Water Area	Open Water	169	Open Cut	Not crossed	Not crossed
Butler	418.2	WB-OH-418-4B	Becketts Run	P	10	Dam & Pump/ Flume	03/04/09	
Butler	420.1, 420	WB-OH-407-L	Tributary to Four Mile Creek	P	20	Dam & Pump/ Flume	03/08/09	
Butler	420.3	WB-OH-408-A	Tributary to Four Mile Creek	P	20	Dam & Pump/ Flume	03/10/09	
Butler	420.5	WB-OH-420-FFFF	Tributary to Four Mile Creek	I	10	Open Cut	03/13/09	
Butler	421.6	WB-OH-409-C	Four Mile Creek	P	278	HDD	10/08/08	10/25/08
Butler	422.6	WB-OH-410-A	Seven Mile Creek	P	45	HDD	10/15/08	10/30/08
Butler	422.9	WB-OH-410-B	Milton Run	I	10	Open Cut	03/17/09	
Butler	424.1	WB-OH-411-A	Cotton Run	P	20	Dam & Pump/ Flume	03/20/09	

REX East Waterbody Crossing Schedule

Butler	429.5	WB-OH-427-BB	Open Water Area	Open Water	51	Open Cut	11/03/08	12/24/08
Butler	430.6	WB-OH-417-B	Great Miami River	P	293	HDD	11/03/08	12/24/08
Butler	430.8	M&E CANAL	Miami & Erie Canal	I	30	HDD	11/03/08	12/24/08
Butler	430.9	WB-OH-418-C	Open Water Area	Open Water	302	Open Cut	03/25/09	
Butler	435.8	WB-OH-435-AAA	Tributary to Shaker Creek	E	10	Open Cut	03/28/09	
Butler	436.7	WB-OH-436-CCC	Millers Creek	P	30	Open Cut	04/01/09	
Butler	437.5	WB-OH-436-5A	Shaker Creek	P	15	Open Cut	04/04/09	
Warren	441.1	WBD-OH-438-AA	Tributary to Shaker Creek	I	10	Open Cut	04/07/09	
Warren	441.2	WB-OH-440-5A	Tributary to Shaker Creek	P	10	Open Cut	04/10/09	

Spread: G

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Warren	451.3	WB-OH-436-A	Little Miami River	P	60	HDD	01/31/09	In Progress.

Spread: H

County	MP	Waterbody ID	Feature Name	Type	Width (ft)	Crossing Method	Crossing Date	Date Complete
Pickaway	509.2	WB-OH-493-A	Big Darby Creek	P	170	HDD	02/04/09	In Progress.