

76-1142-6A BIN



June 30, 2008

Ms. Kimberly D. Bose, Secretary  
Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, D.C. 20426

RECEIVED-DOCKETING DIV  
2008 JUL -7 PM 3:08  
PUCO

Re: Rockies Express Pipeline LLC  
Docket No. CP07-208  
**Weekly Report #1, Period Ending June 25, 2008**

Dear Ms. Bose:

Pursuant to Environmental Mitigation Measure 7 in the Appendix to the Federal Energy Regulatory Commission's May 30, 2008 Order in Docket No. CP07-208, Rockies Express Pipeline LLC hereby submits its weekly construction progress report for activities for the week ending June 25, 2008.

If you have any questions regarding this report, please contact Crystal Heter at (303) 914-7795.

Respectfully submitted,

/s/ J. Curtis Moffatt  
J. Curtis Moffatt  
Shippen Howe  
Van Ness Feldman  
1050 Thomas Jefferson Street, NW  
Washington, DC 20007

Attorneys for Rockies Express Pipeline LLC

cc: Laura Turner  
John Peconom

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.  
Technician Am Date Processed 7/7/08



## Rockies Express Pipeline LLC

### REX EAST Project

### FERC Weekly Report

Weekly Report #: 1

Start: 6/19/2008 End: 6/25/2008

Environmental Training (this week / to date):

676 man hours / 1081 man hours

168 persons / 306 persons

---

<b>Spread/Facility</b>	All	<b>Name</b>	Elshoff, Paul
------------------------	-----	-------------	---------------

---

#### Summary

On April 30, 2007, Rockies Express Pipeline LLC (Rockies Express) filed an application in Docket No. CP07-208-000, as amended in Docket No. CP07-208-001,1 under section 7(c) of the Natural Gas Act (NGA)2 for a certificate of public convenience and necessity authorizing the construction and operation of approximately 639 miles of pipeline facilities, including five compressor stations, from Audrain County, Missouri east to the Town of Clarington, in Monroe County, Ohio (the REX-East project). Rockies Express also proposed to construct and operate two compressor stations on its existing facilities, one in Carbon County, Wyoming and the other in Phelps County, Nebraska.

Rockies Express Pipeline LLC East project received a certificate for construction and operation from FERC on 05/30/08. On 06/06/08, the REX-East project subsequently received approval for use of contractor yards at Bowling Green, Winchester Road, Old Highway 67, Taylorville, and Wilmington; and for contractor yards at Tuscola and Greensburg on 06/12/08.

On 06/20/08, FERC additionally authorized the use of the contractor yard at Cloverdale, in Putnam County, Indiana; and on 06/25/08, FERC issued a notice to proceed-authorization for construction of the Arlington Compressor Station in Wyoming, and the Bertrand Compressor Station in Nebraska.

Mobilization of trailer offices, utility work, and mobilization of some construction equipment to approved contractor yards is occurring at these various yards.

#### Next Week

Mobilization to approved contractor yards, environmental surveys, and environmental training will continue for the oncoming week.



**Rockies Express LLC**

**REX East Project**

**FERC Weekly Report**

Weekly Report No: 1

Start: 6/19/2008 End: 6/25/2008

**Construction Progress Tracking**

None

---

**Compliance Tracking**

None

---

**Variance Tracking**

None

---

**Landowner Complaint Resolution Tracking**

None

---

**Other Agency Correspondence**

None

---

**Waterbody Crossing Schedule**

None

---

**Wetland and Waterbody Audit Table**

None

---

**Restoration Checklist**

None

---

**Monday, June 30, 2008**

Document Content(s)

REX EAST Weekly Report #1.PDF.....1-3